

The Gantt chart displays a comprehensive project schedule for a construction project. The tasks are organized into categories, and each task's duration is shown as a blue bar. The timeline is marked with dates from June 11 to February 4. Key milestones are highlighted with vertical lines. The chart illustrates the sequential nature of the project, with tasks like 'Contracts' and 'Document Review' preceding 'Site Work' and 'Foundation'. The 'Rough Carpentry' and 'Concrete Slabs' sections show more complex scheduling with multiple parallel tasks. The 'HVAC', 'Plumbing', and 'Roofing' sections follow, leading into 'Exterior Finishes' and 'Drywall'. The final stages include 'Paint', 'Interior Trim', 'Exterior Landscaping', and 'Electrical Trim'. The chart effectively communicates the project's timeline and the interdependencies between various construction tasks.

Task Name								Duration	Start	Finish	Predecessors	Resource Names																											
147	🔧	Mirrors	1 day	Mon 12/11/26	Mon 12/11/26 146			06/11		July 01			07/09		07/23	August 01		08/06		08/20	September 01	09/01		09/17	October 01	10/01		10/15	November 01	10/29		11/12	December 01	12/10	January 01	01/07	01/21	February 01	02/04
148	🔧	Final Building Inspection	2 days	Tue 12/11/27	Wed 12/11/21			06/25		07/09			07/23		07/23	August 01		08/06		08/20	September 01	09/01		09/17	October 01	10/01		10/15	November 01	10/29		11/12	December 01	12/10	January 01	01/07	01/21	February 01	02/04
149	🔧	Use and Occupancy Certificate	1 day	Wed 12/11/27	Tue 12/11/27 147			06/25		07/09			07/23		07/23	August 01		08/06		08/20	September 01	09/01		09/17	October 01	10/01		10/15	November 01	10/29		11/12	December 01	12/10	January 01	01/07	01/21	February 01	02/04
150	🔧	First Walk Through	1 day	Wed 12/11/26	Wed 12/11/26 149			06/25		07/09			07/23		07/23	August 01		08/06		08/20	September 01	09/01		09/17	October 01	10/01		10/15	November 01	10/29		11/12	December 01	12/10	January 01	01/07	01/21	February 01	02/04
151	🔧	Final Punch Out	9 days	Thu 12/11/29	Tue 12/12/11			06/25		07/09			07/23		07/23	August 01		08/06		08/20	September 01	09/01		09/17	October 01	10/01		10/15	November 01	10/29		11/12	December 01	12/10	January 01	01/07	01/21	February 01	02/04
152	🔧	Punch Out Walk Through List	4 days	Thu 12/11/29	Tue 12/12/04 150			06/25		07/09			07/23		07/23	August 01		08/06		08/20	September 01	09/01		09/17	October 01	10/01		10/15	November 01	10/29		11/12	December 01	12/10	January 01	01/07	01/21	February 01	02/04
153	🔧	Trim and Adjust Doors	2 days	Wed 12/12/05	Thu 12/12/06 152			06/25		07/09			07/23		07/23	August 01		08/06		08/20	September 01	09/01		09/17	October 01	10/01		10/15	November 01	10/29		11/12	December 01	12/10	January 01	01/07	01/21	February 01	02/04
154	🔧	Paint Touch Ups	3 days	Fri 12/12/07	Tue 12/12/11 153			06/25		07/09			07/23		07/23	August 01		08/06		08/20	September 01	09/01		09/17	October 01	10/01		10/15	November 01	10/29		11/12	December 01	12/10	January 01	01/07	01/21	February 01	02/04
155	🔧	Cleaning	3 days	Wed 12/12/11	Fri 12/12/14			06/25		07/09			07/23		07/23	August 01		08/06		08/20	September 01	09/01		09/17	October 01	10/01		10/15	November 01	10/29		11/12	December 01	12/10	January 01	01/07	01/21	February 01	02/04
156	🔧	Windows	2 days	Wed 12/12/12	Thu 12/12/13 154			06/25		07/09			07/23		07/23	August 01		08/06		08/20	September 01	09/01		09/17	October 01	10/01		10/15	November 01	10/29		11/12	December 01	12/10	January 01	01/07	01/21	February 01	02/04
157	🔧	Rough Clean	2 days	Wed 12/12/12	Thu 12/12/13 154			06/25		07/09			07/23		07/23	August 01		08/06		08/20	September 01	09/01		09/17	October 01	10/01		10/15	November 01	10/29		11/12	December 01	12/10	January 01	01/07	01/21	February 01	02/04
158	🔧	Final Clean	1 day	Fri 12/12/14	Fri 12/12/14 157			06/25		07/09			07/23		07/23	August 01		08/06		08/20	September 01	09/01		09/17	October 01	10/01		10/15	November 01	10/29		11/12	December 01	12/10	January 01	01/07	01/21	February 01	02/04
159	🔧	Final Walk Through	0 days	Fri 12/12/14	Fri 12/12/14 158			06/25		07/09			07/23		07/23	August 01		08/06		08/20	September 01	09/01		09/17	October 01	10/01		10/15	November 01	10/29		11/12	December 01	12/10	January 01	01/07	01/21	February 01	02/04
160	🔧	Move in	0 days	Mon 12/12/17	Mon 12/12/17 159F+1 day			06/25		07/09			07/23		07/23	August 01		08/06		08/20	September 01	09/01		09/17	October 01	10/01		10/15	November 01	10/29		11/12	December 01	12/10	January 01	01/07	01/21	February 01	02/04

